

#### West Valley Demonstration Project Phase I Decommissioning Project Update



One Project. One Team. One Goal.

Presented by: Dan Coyne, President

**Ray Geimer, Deputy** 

**CH2M HILL B&W West Valley** 



February 27, 2013

#### **Field Work**

Permeable Treatment Wall

- DOE EM awarded WVDP sustainability "honorable mention" for operation of the permeable treatment wall (PTW) (strontium- 90 removal)
  - Sr-90 levels in intra-PTW wells substantially lower than up- and down- gradient wells
  - Most down-gradient wells have decreased by approximately 75% or more in Sr-90 concentrations

Status of Phase I Characterization and Sampling Plan (CSAP) work performed by SEC Contractors

- No additional field work completed since November
- Additional field work to be completed after the demolition of the Balance of Site Facilities



#### Main Plant Process Building Accomplishments

- Completed pre-demolition activity in the Lower Extraction Aisle (LXA) and continued in Chemical Operating Aisle (COA) for systems disposition
- Completed asbestos abatement in Cold Lab of Analytical Aisle and continued in Radio-Chemical Lab
- Completed clean out of Lab Hoods in Radio-Chemical Lab
- Continued interference
  (piping/electrical) removal for
  accessing Liquid Waste Cell



**Chemical Piping Removal in LXA/COA** 



Radio-Chemical Lab Prepared for Asbestos Containing Material Removal



#### **Vitrification Facility Accomplishments**

- Continued disposition of out of service piping systems in aisles and at cell walls
- Continuing clean out (down draft table size reduction) of Vit Cell in preparation for high level waste canister decontamination



Vit Cell Equipment to be Size Reduced







Out of Service Piping Air Gapping

### 01-14 Building: Steps to Demolition







**Original Construction** 

**Step 1 Complete** 

After Step 2 – In Progress



## **01-14 Building Accomplishments**

- Completed deactivation of facility
- Completed Step 1 and most of Step 2



01-14 Building Demolition December 19, 2012 Step 1



01-14 Building Demolition February 22, 2013 – Step 2



**Environmental Management**safety \* performance \* cleanup \* closure

#### **Balance of Site Facilities Accomplishments**

- Completed demolition of:
  - Three of Four Hazardous Waste Lockers
- Completed waste load out of:
  - Old Warehouse
  - Vehicle Repair Shop
  - Vitrification Test Facility Waste Area Slab
  - Waste Tank Farm Test Tower
  - Hazardous Waste Lockers
- Received New York State Department of Environmental Conservation (NYSDEC) approval of Hazardous Waste Locker RCRA certification



Hazardous Waste Locker Demolition



Environmental Management

# Waste Shipping and Packaging Accomplishments

٠

closure

- Completed over 80 safe and compliant offsite waste shipments since contract start
- Total volume of legacy waste shipped since contract start:
  - 44,793 ft<sup>3</sup> Low Level Waste (LLW)
  - 1,607 ft<sup>3</sup> Mixed Low Level Waste (MLLW)
  - 120 ft<sup>3</sup> hazardous and universal waste
  - 976 ft<sup>3</sup> industrial waste



Loading LLW shipment in LSA 4



LLW shipment to Nevada National **Security Site** 



## Waste Shipping Accomplishments

- Total volume of newly generated waste shipped since contract start:
  - 4,846 ft<sup>3</sup> LLW
  - 110 ft<sup>3</sup> MLLW
  - 204 ft<sup>3</sup> hazardous and universal waste
  - 42,590 ft<sup>3</sup> industrial waste



Waste Load Out of the Old Warehouse Pad





Preparing intermodals for demolition activities and loading of newly generated LLW

### **Remote-Handled Waste Processing**

- Continued size reduction on top and mid-section of the 3C-2 dissolver (90% complete) - Packaging the majority of the waste as low level
- Implemented several process efficiencies to improve size reduction operations



## **Questions?**

